



24 OCT 1974

MEMORANDUM FOR: Director of Joint Computer Support  
SUBJECT : ORACLE

The Office of Logistics has been advised that the General Services Administration (GSA) contract for the ORACLE construction is scheduled for completion on 13 December 1974, although it could ostensibly be expedited to 1 December 1974 by payment of an additional \$21,000. Because the ORACLE equipment delivery schedule has now slipped and because it is likely that attempting to advance the schedule with increased payments may not be effective because of cramped working space and material delays, GSA has been advised that a 13 December 1974 completion date is acceptable.



Michael J. Malanick  
Director of Logistics

STATINTL

**Next 1 Page(s) In Document Exempt**

☐ UNCLASSIFIED☐ INTERNAL  
USE ONLY☐ CONFIDENTIAL☐ SECRET

## ROUTING AND RECORD SHEET

SUBJECT: (Optional)

ORACLE

FROM:

Director of Logistics  
1206 Ames Building

EXTENSION

NO.

STATINTL

DATE

TO: (Officer designation, room number, and building)

DATE

RECEIVED

FORWARDED

OFFICER'S  
INITIALS

COMMENTS (Number each comment to show from whom to whom. Draw a line across column after each comment.)

1. Director of Joint  
Computer Support  
2E29 Headquarters

10/30

J

copy to C/SED - 10/29.

2. ZO -

30  
OCT

ER

3. DD -

RC

4. C/OD

#4

5. O/OTCS

V

GD.

6.

Let's be prepared

7.

to move some

8.

equipment in when  
it's finished.

9.

10.

11.

12.

13.

14.

15.

UL 4 5302

☐ SECRET☐ CONFIDENTIAL☐ INTERNAL  
USE ONLY☐ UNCLASSIFIED